



MRT Civil Work Progress as of October 2023

3. MRT Purple Line Project Tao Pun – Rat Burana (Kanchanapisek Road) Section

	Plan	Actual	+Ahead/ -Behind
Contract 1	16.65%	26.33%	+9.68%
Contract 2	13.46%	25.50%	+12.04%
Contract 3	13.90%	19.26%	+5.36%
Contract 4	9.61%	21.10%	+11.49%
Contract 5	9.56%	10.14%	+0.58%
Contract 6	6.17%	9.53%	+3.36%
Overall	12.65%	20.69%	+8.04%